



FAIRGROUNDS & PENNICHUCK MIDDLE SCHOOL ADDITIONS & RENOVATIONS

NASHUA, NEW HAMPSHIRE

JULY 2021 PROJECT UPDATES
HARVEY CONSTRUCTION



PENNICHUCK MIDDLE SCHOOL CONSTRUCTION PROGRESS

- NORTH PORTABLE CLASSROOM DEMOLITION COMPLETE
- SOUTH BUS LOOP UTILITY WORK & BASE PAVING COMPLETE
- NORTH DRIVE LANES, UTILITY WORK & PARKING AREAS IN PROGRESS
- BOILER ROOM & CHORUS ADDITION – STEEL ERECTION & CONCRETE SLAB IN PROGRESS
- SOUTH ADDITION FOUNDATION & UNDERGROUND UTILITIES COMPLETE – CONCRETE SLAB (END OF JULY)
- INTERIOR HOT WATER SUPPLY/RETURN PIPING IN PROGRESS (EXISTING SCHOOL) – COMPLETE AUGUST 2021





SOUTH ADDITION CONSTRUCTION



CHORUS & BOILER ROOM ADDITIONS CONSTRUCTION

FAIRGROUNDS MIDDLE SCHOOL CONSTRUCTION MILESTONES:

- ADDRESSING HARRIMAN/HCC PUNCHLIST ITEMS WITH TRADE CONTRACTORS IN THE FIELD – SUMMER 2021
- REMAINING SCIENCE ROOMS, GYMNASIUM, FINAL CLEANING – AUGUST COMPLETION
- FINAL PAVING, STRIPING, CLEANING & SITE FURNISHINGS – WEEK OF 8/2/2021
- CITY & LIFE SAFETY INSPECTIONS – LATE JULY 2021





EXTERIOR CONSTRUCTION PROGRESS




SOLATUBE SYSTEMS

- ALTERNATIVE DAYLIGHTING OPTION WHERE TYPICAL SKYLIGHT SYSTEMS CANNOT BE INSTALLED
- LOCATED IN THE FAMILY & CONSUMER SCIENCE CLASSROOM (FACS) C151




TYPICAL SCIENCE CLASSROOM



GYMNASIUM RENOVATION PROGRESS

- ALL OVERHEAD GYM EQUIPMENT INSTALLED
- ACOUSTIC PANELS, PAINTING (WALLS/CEILING), CLERESTORY WINDOWS INSTALLED
- WOOD ATHLETIC FLOOR AND BLEACHERS - LATE JULY 2021





GYMNASIUM RENOVATION PROGRESS



HARVEY